

## Fish Passage Facility Update – December 2008

Facility	Current Status	Project Completion	Grant Funding
Screens at Upper Rubber Dam	Complete	March 2008	\$500,000 NFWF
Lower Rubber Dam Removal and Notch	70% Design review Dec – apply for permits	2009	\$500,000 NFWF
Bunting Pond Screen	CEQA – Complete 90% design due this month Permit applications have been submitted	2009	\$600,000 Prop 50 Grant
Middle Rubber Dam/BART Weir Fish Ladder	Geotechnical borings complete Design criteria – based on previous work Workshop with Workgroup – Jan/Feb 2009 CEQA/Biological Assessments – start early 2009	2010	\$500,000 NFWF
Upper Rubber Dam Fish Ladder	Geotechnical borings complete Beginning design criteria Workshop with Workgroup – Jan/Feb 2009 CEQA/Biological Assessment – start early 2009	2011 or 2012	\$500,000 NFWF
Kaiser and Shinn Fish Screens	Winzler and Kelly providing preliminary design. Work will start in 2009.	2012 or 2013	

